

# Construction Progress Report - 11

Project: ZAUO New York

Address: 152 West 24<sup>th</sup> Street, New York, NY 10011

Date: October 6, 2017

## THIS WEEK'S PROGRESS

Basement main plumbing line is ready to install – Working

Installing new C-joist – Working on 2nd and 3rd floor ceiling

2nd floor demolition is started – Working

Dumbwaiter base foundation – Waiting structural engineer's answer

Kitchen hood and duct arrive – Waiting plumbing permit

New steel beam was installed on 2nd floor – Working

## NEXT WEEK'S WORK

Install new Mezzanine work on 1<sup>st</sup> floor

Install new Stair between 1<sup>st</sup> and basement

Install new Steel beam on 3rd and roof floor

## DESIGNER'S RESPONSIBILITY

Provide revised structural plan (Working with landlord's engineer) – Working

## PHOTOS



New steel beam was installed on 2nd floor



New steel beam was installed on 2nd floor



Existing wall was removed for new steel beam on 3rd floor